

## 2 Week Schedule 6.27.2021

Activity															Estimated Crew Size	Anticipated Shift	Anticipated Equipment				
	Sunday, June 27, 2021	Monday, June 28, 2021	Tuesday, June 29, 2021	Wednesday, June 30, 2021	Thursday, July 1, 2021	HOLIDAY Friday, July 2, 2021	HOLIDAY Saturday, July 3, 2021	HOLIDAY Sunday, July 4, 2021	HOLIDAY Monday, July 5, 2021	Tuesday, July 6, 2021	Wednesday, July 7, 2021	Thursday, July 8, 2021	Friday, July 9, 2021	Saturday, July 10, 2021							
<b>Mobilization</b>	QTY		Units																		
Equipment Barge	1	EA																8	7am - 5pm	Misc	
Materials Barge Hot Rock	1	LS	AC ROCK				AC ROCK						AC ROCK				AC ROCK	8	7am - 5pm	Misc	
<b>Traffic Control</b>	QTY		Units																		
Gate Guards	1	LS																2	2:00 AM TO 4:PM	PICKUP	
STAGE AND SET UP BARRIERS	1	LS																2	7am - 5pm	FLATBED LOADER	
<b>SWPPP</b>	QTY		Units																		
Maintain BMPs Phase 6	1	LS																2	7am - 5pm	Pickup	
Maintain BMPs Phase 7	1	LS																2	7am - 5pm	Pickup	
<b>PFAS TRACKING</b>	QTY		Units																		
PFAS TRACKING AND INSPECTIONS																		1	7AM-5PM	Pickup	
<b>PULVERIZING</b>	QTY		Units																		
IWA 8 NON-FDR PORTION OF HEAVY APRON TAXIWAY C TO MID APRON LOCATE AND REMOVE IRON	1	CS																4	7am - 5pm	MISC	
PULVERIZE NON-FDR PORTION OF HEAVY APRON TAXIWAY C TO MID APRON																					
<b>ROTOMILLING</b>	QTY		Units																		
ROTOMILLING ON RUNWAY 11-29 BLAST PADS	107	CY																			
<b>GRADING</b>	QTY		Units																		
GRADING ATA	3444	SY																4	7am - 5pm	MISC	
CLSM FILL STRUCTURES ATA	3444	SY																4	7am - 5pm	MISC	
GRADING RUNWAY 2-20 BLAST PADS	21389	SY																4	7am - 5pm	MISC	
CLEANUP	21389	SY																4	7am - 5pm	MISC	
GRADING NON-FDR PORTION OF HEAVY APRON TAXIWAY C TO MID APRON	21389	SY																4	7am - 5pm	MISC	
<b>PAVING</b>	QTY		Units																		
RUNWAY 2-20 TOP LIFT	2405	TN	ESCHELON PAVING															28	2:00 AM MONDAY	2ND SHUTTLE BUGGY	
REMAINDER OF PHASE 6 AND 7 THRU TAXIWAY C AT GA APRON (INCLUDES LEASE LOTS) BOTTOM LIFT	1000	TN																15	7:00 AM	PAVING EQUIP	
REMAINDER OF PHASE 6 AND 7 THRU TAXIWAY C AT GA APRON (INCLUDES LEASE LOTS) TOP LIFT	1000	TN																15	7:00 AM	PAVING EQUIP	
TAXIWAYS C,D,E, G FROM TAXIWAY F TO RW220 AND RW 220 BLAST PADS	560	TN																15	7:00 AM	PAVING EQUIP	

ATA BOTTOM LIFT INCLUDES LEASE LOTS	1050	TN															15	6:00 PM	PAVING EQUIP
ATA TOP LIFT INCLUDES LEASE LOTS	1050	TN															15	6:00 PM	PAVING EQUIP
RW 11-29 BLAST PADS	2080	TN															15	6:00 PM	PAVING EQUIP
<b>TIEDOWNS</b>	<b>QTY</b>	<b>Units</b>																	
PHASE 6&7 TIEDOWNS	21	EA															2	2:00 AM	MISC
<b>STRIPING</b>	<b>QTY</b>	<b>Units</b>																	
RW 220; TAXIWAYS C,D,E,G; PHASE 6, ATA	1	LS															6	7:00 AM	
<b>ELECTRICAL-EVER ELECTRIC</b>	<b>QTY</b>	<b>Units</b>																	
IWA 35 INSTALL DETECTOR LOOP AND MAKE ACCESS GATE OPERATIONAL	1	LS															4	7:00 AM	
<b>ROAD RUNNER FENCE</b>	<b>QTY</b>	<b>Units</b>																	
IWA 31 INSTALL CIPHER LOCK ON PERSONNEL GATE	1	LS															1	10:00 AM	
<b>ALASKA COMMERCIAL CONTRACTORS</b>	<b>QTY</b>	<b>Units</b>																	
SEAL EDGES OF HARDSTANDS	1	LS															1	10:00 AM	